

ID	Task Name	Duration	Start	Finish	February			March			April			May			June			July			August			September		
					M	T	W	B	M	T	B	M	T	B	M	T	B	M	T	B	M	T	B	M	T	B	M	T
1	Project Signs/ Advanced Warning	5 days	Mon 2/1/16	Fri 2/5/16																								
2	TRAFFIC SIGNAL	48 days	Fri 2/19/16	Tue 4/26/16																								
3	Close turn pockets @ Stone Canyon Dr.	1 day	Fri 2/19/16	Fri 2/19/16																								
4	Removals/ Locates Potholes	5 days	Mon 2/22/16	Fri 2/26/16																								
5	Bore & Trench Conduits	15 days	Mon 2/29/16	Fri 3/18/16																								
6	Caissons	10 days	Mon 3/14/16	Fri 3/25/16																								
7	Set Poles & Mast Arms	5 days	Mon 3/28/16	Fri 4/1/16																								
8	Set Controller	2 days	Mon 4/4/16	Tue 4/5/16																								
9	Wiring and Pole Boxes	15 days	Wed 4/6/16	Tue 4/26/16																								
10	STONE CANYON INTERSECTION	51 days	Mon 2/29/16	Mon 5/9/16																								
11	Street Light Sleeves	15 days	Mon 2/29/16	Fri 3/18/16																								
12	Irrigation Sleeves	15 days	Mon 2/29/16	Fri 3/18/16																								
13	Pipe and Inlets	10 days	Mon 3/21/16	Fri 4/1/16																								
14	Concrete Work	7 days	Wed 4/27/16	Thu 5/5/16																								
15	Asphalt Patching	2 days	Fri 5/6/16	Mon 5/9/16																								
16	US 36 PHASE 1:	83 days	Mon 4/4/16	Wed 7/27/16																								
17	Close EB Shoulder	1 day	Mon 4/4/16	Mon 4/4/16																								
18	Clear & Grub	2 days	Tue 4/5/16	Wed 4/6/16																								
19	Removals	3 days	Thu 4/7/16	Mon 4/11/16																								
20	Pipe & Inlets	20 days	Tue 4/12/16	Mon 5/9/16																								
21	Embankment	5 days	Tue 5/10/16	Mon 5/16/16																								
22	Electrical Sleeves & Caissons	10 days	Tue 5/17/16	Mon 5/30/16																								





