

INSPECTION PUNCHLIST



Project:	Longs Peak Dr.		
Date:	4-Apr-22		
Type:	Punch list draft	Weather:	
Attendance:	Aaron Caplan, Town Lyons	Dave Cosgrove, Town Lyons	
	Chris Jain, Murraysmith	Larry Duran, Duran	
	Julio Guzman, Duran		

Items and Notes:

No.	Item	Complete	Initials
1	Cemetery Cleanup		
2	Revegetation 3rd & Seward intersection		
3	Revegetation South Side of Longs Peak Dr.		
4	Cleaning of existing Storm Pipe on 3rd & at top of hill		
5	102 Longs Peak Dr. Irrigation restoration		
6	Pile of dirt, boulders on North side top of Hill		
7	Grouting of Storm Inlet Inverts, Cut back pipe flush w/box		
8	Open, clean all water valve boxes & manhole lids		
9	Rock placement along edge of turn around		
10	Boulder Placement at top		
11	Seeding of edges around turn around		
12	Move Rock in gutter on West side of st.		
13	Clean sidewalk at 124 Longs Peak Dr.		
14	Extend Sidewalk in front of hydrant?		
15	Hydrant Valve Box on 3rd N. of Longs		
16	Make sure all Valve Boxes flush with Asphalt		
17	Sweeping of sidewalk and road		
18	3rd Ave remove crack seal that was pulled out from trucks		
19	Culvert Outlet - Grade & Shape slope		
20	Provide As-Builts		
Time at Site:	9:00 AM	Dist.	
Prepared by:	Aaron Caplan		

21-LONGS-01

CERTIFICATE OF SUBSTANTIAL COMPLETION

Owner's Project No: 21-LONGS-01

Project: Longs Peak Dr. Sewer and Water Replacement Project

As described in the Invitation for Bids, Bid No. 21-LONGS-01.

Contractor: Duran Excavating Inc
418 9th Ave
Greeley CO 80631

Contract For: 21-LONGS-01

Contract Date: 2 Aug 2021

Date of Substantial Completion: 1 Apr 2022

This Certificate of Substantial Completion applies to all Work under the Contract Documents except for the following specified parts thereof:

The Work to which this Certificate applies has been inspected by authorized representatives of the Owner, Contractor and Engineer, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on Date of Substantial Completion

A list of items to be completed or corrected may be attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of the Contractor to complete the Work in accordance with the Contract Documents.

The items in the list shall be completed or corrected by the Contractor within 30 days of the above date of Substantial Completion.

To be effective, this form must be signed by the Owner, the Engineer, and the Contractor.

Owner: Edward G. Simonson Date: 5/31/2022
 Engineer: Christopher J. ... Date: 05/06/2022
 Contractor: [Signature] Date: 5/5/22