

FLOOD RECOVERY UPDATE

updated: 10/26/21

To: Board of Trustees and Town Administrator

From: Flood Recovery Manager-Tracy Sanders

BOT Meeting Date: November 1, 2021

Pedestrian Bridge at 4th & Evans

Funding:

- Safe Routes to School grant
 - \$500,000
- CDBG-DR
 - \$570,000

Current Update:

- Preparing 100% design complete
 - Preparing Invitation for Bid
 - Waiting for CDOT environmental clearance
- Bridge fabrication is in process

Schedule:

- Estimate construction start date: Fall/summer 2021
- Current funding deadline:
 - Safe Routes 2023
 - CDBG-DR March 2022

Stormwater Improvements

Funding:

- CDBG

Current Update:

Red Hill Gulch (Bohn Park)

- Construction 95% complete

Schedule:

- Current funding deadline:
 - CDBG-DR December 2021

Backup Power

Funding:

- CDBG

Current Update:

- **Operations Building**
 - Generator should be in by December
- **Eagle Canyon lift station**
 - Working with City of Longmont on an easement agreement

Schedule:

- Estimate construction start date: Summer 2021

FLOOD RECOVERY UPDATE

updated: 10/26/21

- Current funding deadline:
 - CDBG-DR October 2021

Letter of Map Revision (LOMR)

Funding:

- TBD

Current Update:

- Need LOMR (Letter of Map Revision for floodplain mapping) for at least six recovery projects. Staff is working to define scope and estimate.

Schedule:

- TBD

Completed Projects

- 2021
 - New Outfall Line

Other Grants and Projects

US36/Broadway Improvements & Multi Modal Trail

Funding:

- CDOT/DRCOG

Current Update:

- Design award November 1 BOT
- Estimate start date for design is November 2021

Schedule:

- Estimated construction: Winter/Spring 2022/2023
- Current funding deadline:
 - CDOT – \$2.4M (with \$60,600 local match)

Trail Extension

Funding:

- CDOT/DRCOG

Current Update:

- RFQ for design and ROW services has been drafted and ready to post for advertisement

Schedule:

- Estimated construction: Winter/Spring 2021/2022
- Current funding deadline:
 - CDOT – \$1.2M (with \$152,000 local match)

Black Bear Hole, 2nd Ave Trailhead & LMJ Park Improvements

Funding:

- GOCO

Current Update:

FLOOD RECOVERY UPDATE

updated: 10/26/21

- Design in process
- Ordered swift water rescue stations ready to install

Schedule:

- Estimate construction: Winter/Spring 2021/2022
- Current funding deadline:
 - GOCO – \$282,000 (not including \$84k local match)