

FLOOD RECOVERY UPDATE

updated: 12.23.21

..

To: Board of Trustees and Town Administrator

From: Flood Recovery Manager-Tracy Sanders

BOT Meeting Date: January 3, 2022

Pedestrian Bridge at 4th & Evans

Funding:

- Safe Routes to School grant
 - \$500,000
- CDBG-DR
 - \$570,000

Current Update:

- Preparing 100% design complete
 - BOT approved a contract award to Mountain Constructor for base bid. Waiting for CDOT award approval.
 - CM RFQ proposals in review
- Bridge fabrication is in process

Schedule:

- Estimate construction start date: Winter 2021/22
- Current funding deadline:
 - Safe Routes 2023
 - CDBG-DR March 2022

Backup Power

Funding:

- CDBG

Current Update:

- **Operations Building**
 - Generator installed
- **Eagle Canyon lift station**
 - Need final connection from City of Longmont

Schedule:

- Estimate construction start date: Summer 2021
- Current funding deadline:
 - CDBG-DR October 2021

Letter of Map Revision (LOMR)

Funding:

- TBD

Current Update:

- Need LOMR (Letter of Map Revision for floodplain mapping) for at least six recovery projects. Staff is working to define scope and estimate.

FLOOD RECOVERY UPDATE

updated: 12.23.21

..

Schedule:

- TBD

Completed Projects

- 2021
 - New Outfall Line
 - Stormwater Improvements-Red Hill Gulch/Bohn Park

Other Grants and Projects

US36/Broadway Improvements & Multi Modal Trail

Funding:

- CDOT/DRCOG

Current Update:

- Starting surveying and uti

Schedule:

- Estimated construction: Winter/Spring 2022/2023
- Current funding deadline:
 - CDOT – \$2.4M (with \$60,600 local match)

Trail Extension

Funding:

- CDOT/DRCOG

Current Update:

- RFQ for design and ROW services are in review.
- Will award at January 16th BOT

Schedule:

- Estimated construction: Winter/Spring 2021/2022
- Current funding deadline:
 - CDOT – \$1.2M (with \$152,000 local match)

Black Bear Hole, 2nd Ave Trailhead & LMJ Park Improvements

Funding:

- GOCO

Current Update:

- Reviewing bids received.
- Will consider for award at January 16th BOT
- Ordered swift water rescue stations ready to install

Schedule:

- Estimate construction: Winter/Spring 2021/2022
- Current funding deadline:
 - GOCO – \$282,000 (not including \$84k local match)